

## Lick Run Project Status Update Meeting #2

## December 2, 2014



## Tonight's Agenda

- Welcome and Overview
- Lick Run Project Details
  - Flow Monitoring Update
  - Project Status
  - Related Projects
  - Valley Conveyance System (VCS)
  - Additional VCS Pre-Construction Activities
  - Next Steps
- Q&A
- Lick Run Project Stations (opportunity to talk to MSD staff and project partners)



## **Our Challenge**

MSD is under a federal mandate (Consent Decree) to reduce sewer overflows into local streams and rivers.



Combined sewers carry both sewage and stormwater in the same nine





## **Our Solution**

- Project Groundwork is our plan to reduce sewer overflows
- Includes hundreds of sewer and stormwater management projects across Hamilton County





## Phase 1 Program Results (continued)

- MSD has constructed 96 of the defined projects listed in Attachment 1B of the Final WWIP.
- The remaining projects are on schedule to be submitted in accordance with Consent Decree milestone dates.



## Focus on Lower Mill Creek



- Under Phase 1, MSD required to substantially reduce CSOs annually into Lower Mill Creek
- Regulators approved a sustainable/hybrid, watershed based remedy in May 2013
- Cost is \$244 million (in 2006 dollars), over \$200 million less than the deep tunnel
- Includes a mix of green and gray projects in Lick Run, Bloody Run, Kings Run, and West Fork watersheds





## Focus on Lower Mill Creek (continued)

#### Added Benefits

• Improved water quality





#### Focus on Lower Mill Creek (continued)

## Added Benefits (continued)

• New jobs (construction/trade jobs)





## Focus on Lower Mill Creek (continued)

#### Added Benefits (continued)

• Opportunities for neighborhood revitalization





#### Lick Run Communities



## Lick Run Project

- Includes <u>12 separate projects</u> including:
  - Valley Conveyance System (VCS) in South Fairmount that will carry stormwater to the Mill Creek
  - 11 other stormwater separation projects to collect and convey stormwater to the VCS
- All together, these projects will keep nearly half a billion gallons of stormwater out of the combined sewer system
- \$193 million to design and construct (2006 dollars)
- About \$800,000 annually to operate and maintain (in 2012 dollars)



#### Flow Monitoring Update



#### Flow Monitoring Map



## Flow Monitoring Update (continued)



- Based on the new hydraulic model, the Lick Run Project will:
  - ✓ Reduces overflow by 70% (up from 62%)
  - ✓ Remaining overflow will be 159 million gallons (down from 325 million gallons)

METROPOLITAN SEWER DISTRICT

NCINNAT

of greater

PROJECT GROUNDWORK

#### Lick Run Project Team Members

- Sue Pressman, Program Manager, Lower Mill Creek Partial Remedy
- Julie Schroeder, Project Manager, Queen City Avenue Phase 1 and Phase 2; Harrison Avenue Phase B; White Street; and Sunset Avenue
- Scott Willis, Project Manager, Rapid Run Park; Quebec Heights and Queen City & Cora
- Wes Wimmer, Project Manager, Quebec Road
- Melissa Holscher, Project Manager, Wyoming & Minion
- David Hafner, Project Manager, Valley Conveyance System (VCS)
- Andrew Reynolds, Project Manager, VCS Demos and Historic Property Mitigation
- Ali Bahar, VCS Construction Manager At Risk (CMAR) Project Manager



## **Project Status**



## Lick Run Project Map



#### Lick Run Project Status

12 projects include (in order of anticipated construction start):

1	Harrison Avenue Phase A	COMPLETED
2	Rapid Run Park	COMPLETED
3	Queen City Avenue Phase 1	UNDER CONSTRUCTION
4	Harrison Avenue Phase B	UNDER CONSTRUCTION
5	White Street	STARTING SOON Spring 2015 – Summer 2016
6	Sunset Avenue, Sunset Lane & Rapid Run Pike	<b>STARTING SOON</b> Spring 2015 – Summer 2016



#### Lick Run Project Status (continued)

7	Quebec Heights	STARTING SOON Summer 2015 – Fall 2016
8	Valley Conveyance System (VCS)	<b>STARTING SOON</b> Summer 2015 – Summer 2018
9	Queen City Avenue, Phase 2	Winter (Dec) 2015 – Winter (Dec) 2017
10	Queen City & Cora Avenues	Summer 2016 – Summer 2017
11	Wyoming & Minion Avenues	Summer 2016 – Summer 2017
12	Quebec Road	Summer 2016 – Summer 2017

#### ALL PROJECTS MUST BE COMPLETED BY DECEMBER 2018



## Harrison Avenue, Phase A (COMPLETED)



- Completed in Fall 2013
- New storm sewers
- Coordinated with CDOTE
- Estimated to remove ~12 million gallons of stormwater from combined sewer (during a typical year of rain)
- Will connect to Valley Conveyance System (VCS)
- Curb-side bumpout planter at Tremont added in Spring 2014.





## Rapid Run Park (COMPLETED)



- Completed in Fall 2014
- First large-scale green project in Lick Run and includes:
  - Bioswale and two small bioretention basins
  - o New storm sewers
- Fully planted (49 trees, 158 shrubs and 36,000 plant plugs)
- \$200,000 in grant money from the U.S. Forestry Service
- Estimated to remove ~165 million gallons of stormwater (when connected to Sunset project)





# Before



## Queen City Avenue, Phase 1 (UNDER CONSTRUCTION)



- New storm sewers
- Estimated to remove ~27 million gallons of stormwater
- Will connect to Valley Conveyance System (VCS)
- Construction: Fall 2013 – Spring 2015





## Harrison Avenue, Phase B (UNDER CONSTRUCTION)



- New storm sewers
- Estimated to remove ~17 million gallons of stormwater
- Will connect to Valley Conveyance System (VCS)
- Construction: Fall 2014 Spring 2015



## White Street (STARTING SOON)



- New storm sewers
- Estimated to remove ~14 million gallons of stormwater
- Will connect to the Valley Conveyance System (VCS)
- Anticipated construction: Spring 2015 – Summer 2016



# Sunset Avenue, Sunset Lane and Rapid Run Pike (STARTING SOON)



- New storm sewers and one new detention basin
- Estimated to remove ~165 million gallons of stormwater (when connected to Rapid Run)
- Will connect to Queen City Avenue storm sewers and tie in Rapid Run Park & Guerley Road Dam
- Anticipated construction: Spring 2015 – Summer 2016



## Quebec Heights (STARTING SOON)



- Green project in Glenway Woods; includes:
  - Restoration of a stream that was enclosed in a combined sewer
  - o Retrofit of existing detention basin
  - o New storm sewers
- \$150,000 grant from U.S. Forestry Service
- Will remove ~11 million gallons of stormwater from combined sewer during a typical year
- Will connect to Quebec Road storm sewer
- Anticipated construction: Summer 2015– Fall 2016





#### **Other Related Projects**



#### **Other Related Projects**

- Guerley Road Detention Dam (COMPLETED)
- Roberts Academy Project (COMPLETED)
- Sewer Replacement Projects



## Guerley Road Dam (COMPLETED)



- Completed in Summer 2014
- Cincinnati Stormwater
  Management Utility (SMU) project
- Large earthen detention dam (1.4 acres)
- Helps reduce street flooding on Guerley road
- Helps reduce CSOs into the Mill Creek





## **Roberts Academy in East Price Hill**

- Completed in Fall 2014
- Partially funded by a grant, with matching funds from MSD and CPS
- Overseen by Mill Creek
  Watershed Council
- Retrofit of existing stormwater detention basin and 5 new bioinfiltration basins; removes 1.25 million gallons of stormwater





#### **MSD Sewer Replacement Projects**



#### Valley Conveyance System (VCS)



## Valley Conveyance System (VCS)

- Stormwater conveyance system to convey (carry) stormwater to the Mill Creek
- 1.5 miles long
  - o Wetland forebay and infiltration basins
  - Headwaters ("daylighting") area
  - o 1 mile of urban waterway
  - o Water Quality Pond
  - Stormwater conveyance box underneath the entire system









- VCS consists of a urban waterway and a stormwater conveyance box
- Concrete conveyance box runs beneath the entire system to convey runoff during large storms
- The concrete box will NOT be visible aboveground



#### What will the urban waterway look like?

- Designed to mimic a natural waterway:
  - o Meandering channel
  - o Runs, pools and riffles
  - o Natural stone
  - o Riparian edge planted with native plants and trees





ACCORDED TO A CONTRACT OF A CO



000

111.00.8121112

in the second

000000

9000 0000

800000

000

D

20000 000

B

neo a cana anna minakanalana a Cilipat







200 2 00 000

€

angu talaakannime e cijisal

18880 0800





D

B

neo o nant anna wito afan wito a chiliteat





D

Chickey

#### Maintenance Access Path / Multi-Use Path



Proposed New and/or Replaced Pedestrian Sidewalks (8'min) Existing Sidewalks to Remain Proposed Multi-Purpose Access Path (10'min)

Proposed New Bridge
 Proposed New Pedestrian Bridge



#### Bridges



#### Signage







#### VCS Channel Flow

- VCS has the potential to "run dry" much like a natural stream based on average weather conditions
- Desire for some level of continuous flow
- MSD is proposing to augment natural drainage by re-circulating water from the pond to the headwaters and/or using upstream sources of flow



#### Water Quality Benefits

- Oxygenation (riffles)
- Nitrogen and phosphorus reduction (pools and pond)
- Channel shape and profile mimics habitat niches (e.g. fast and slow-flowing waters)
- o Sediment/debris removal



#### Example of Pool Riffle



#### Changes to the VCS (since our last meeting)

- Value Engineering (VE) Study conducted that resulted in ~\$5.6 million in cost savings and design improvements:
  - Eliminated a number of retaining walls by adjusting the slope (steepness) next to the channel
  - Eliminated the open channel and bridges between the pond and the Mill Creek (~250 feet) by directing the water to the underground stormwater conveyance box.
  - o Other minor changes



#### Maintenance of the VCS

- Stormwater conveyance box for flood control
  - o Periodic sediment and debris removal
  - o Annual structural inspections
- Retaining walls
  - o Annual structural inspections
  - o Removal of graffiti
- Channel
  - o Plant management
  - o Erosion control
  - o Litter/debris clearing
  - o Periodic dredging of pond



#### Additional VCS Pre-Construction Activities



## VCS Pre-Construction Activities

#### Property Purchases

- 91 project parcels needed in Lick Run corridor
  - o 62 project parcels have been secured to date (68% of total)
    - ✓ 54 purchased by MSD
    - ✓ 2 under contract
    - ✓ 6 publicly owned
  - Negotiating on remaining 29 project parcels; appropriations may be necessary for some
- MSD needs about 30 partial project parcels and easements; MSD will be contacting property owners in early 2015



#### Demolitions/Deconstruction

- 77 buildings need to be demolished
  - o 24 demolished to date
  - o 9 more in progress
- To date, no potentially historic buildings have been demolished
- Building Value LLC is soft stripping and deconstructing buildings for reusable building materials
- Lots seeded and maintained by Keep Cincinnati Beautiful



of greater

your plactine to clea

NCINNA







#### Historic/Cultural Resources

- Major infrastructure projects often require an evaluation of how historic properties will be impacted
- MSD has conducted research and mitigation work, including:
  - Community study that identified 5 properties in the path of the VCS that are potentially eligible for National Register of Historic Places (NRHP)
  - Mitigation plan to address impacts to the properties
  - o Archaeological investigation
- Ohio EPA currently conducting review (Section 106) of MSD research and mitigation work



#### Historic/Cultural Resources (continued)

• Five properties that are potentially eligible for NRHP



1786 Westwood (Queen Anne)



1806 Westwood (American Foursquare)



1824 Westwood (Mission) Former Vitt & Stermer Funeral Home



#### Historic/Cultural Resources (continued)



1783 Queen City (Mission)



1789 Queen City (Nun's House)



#### Historic/Cultural Resources (continued)

- Mitigation plan available on the Lick Run website. Examples of options:
  - o Video history of buildings
  - Trail signage that includes building histories
  - o Relocation of buildings
  - Propagation of new "moon trees"
- External funding and project partners needed to pursue most of the options







#### Historic/Cultural Resources (continued)

- Archaeological investigation in Lick Run corridor
  - Used ground penetrating radar in six select areas to determine if any features were present below the ground
  - Four of the six areas were further investigated
    - Evidence of building demolition from previous decades





#### Next Steps



#### **Next Steps**

#### Construction Manager at Risk (CMAR)

- MSD selected Ulliman Schutte Construction and Prus Construction (Joint Venture)
  - Consultant during design phase; collaborates with design engineers
  - o General contractor during construction
- Benefits of hiring a CMAR:
  - o Identify and resolve risks during design
  - o Improve construction schedule
  - o Save time/money



#### Next Steps (continued)

#### Schedule and Next Steps

- Design 60%
  - o Permits
  - o Environmental site assessments
  - o Utility coordination/relocation
- Construction
  - o Summer 2015 Summer 2018



## Lick Run Website: www.projectgroundwork.org/lickrun

## **Questions?**

Don't forget to sign up for email updates